

### **Asbestos Six-Month Periodic Surveillance**

# -- Building Materials Installed at Time of Initial Inspection

Page 1 of 3

Wiley Elementary School 1602 S. Anderson Street Urbana, IL 61801 School ID#: 09-010-1160-2013 Urbana S.D. 116 Surveillance Date: 7/30/2020 Ideal Job Number: 23002

Mr. Randy Ashman, Director of Facility Services
Phone Number: 217-384-3636

| Area ID               | Area Description                       | Area Location  | Sampled &<br>Analysis Type<br>or Assumed | Material<br>Type | Damage<br>Condition | Friable | Response<br>Action # | Change in<br>Condition<br>Yes No |   | See<br>Notes |
|-----------------------|--|--|--|------------------|---------------------|---------|----------------------|----------------------------------|---|--------------|
| 1B<br>(inaccessible)  | Heat System Fittings                   | 1951 Orig Bldg Inaccessible Areas                            | Sampled<br>PLM                           | Т                | D                   | Yes     | 4                    |                                  | X |              |
| 1BZ<br>(inaccessible) | Domestic Water Line Pipe<br>Insulation | 1951 Orig Bldg Inaccessible Areas                            | Assumed                                  | Т                | D                   | Yes     | 4                    |                                  | Х |              |
| 1C<br>(inaccessible)  | Heat System Pipe Insulation            | 1951 Orig Bldg Inaccessible Areas                            | Sampled<br>PLM                           | Т                | D                   | Yes     | 4                    |                                  | Х |              |
| 1E<br>(inaccessible)  | Domestic Water Line Fitting Insulation | 1951 Orig Bldg Inaccessible Areas                            | Sampled<br>PLM                           | Т                | D                   | Yes     | 4                    |                                  | Х |              |
| 2B<br>(inaccessible)  | Heat System Pipe Insulation            | 1951 Orig Bldg Inaccessible Areas                            | Sampled<br>PLM                           | Т                | D                   | Yes     | 4                    |                                  | Х |              |
| 2E<br>(inaccessible)  | Domestic Water Line Fitting Insulation | 1951 Orig Bldg Inaccessible Areas                            | Sampled<br>PLM                           | Т                | D                   | Yes     | 4                    |                                  | X |              |
| 2F<br>(inaccessible)  | Domestic Water Line Pipe<br>Insulation | 1951 Orig Bldg Inaccessible Areas                            | Sampled<br>PLM                           | Т                | D                   | Yes     | 4                    |                                  | Х |              |
| 2H<br>(inaccessible)  | Heat System Fittings                   | 1951 Orig Bldg Inaccessible Areas                            | Sampled<br>PLM                           | Т                | D                   | Yes     | 4                    |                                  | Х |              |
| 3AZ<br>(inaccessible) | Heat System Fittings                   | 1954 Addtn Inaccessible Areas                                | Assumed                                  | Т                | D                   | Yes     | 4                    |                                  | X |              |
| 3BZ<br>(inaccessible) | Heat System Pipe Cover                 | 1954 Addtn Inaccessible Areas                                | Assumed                                  | Т                | D                   | Yes     | 4                    |                                  | X |              |
| 3CZ<br>(inaccessible) | Domestic Water Line Fitting Insulation | 1954 Addtn Inaccessible Areas                                | Assumed                                  | Т                | D                   | Yes     | 4                    |                                  | Х |              |
| 3DZ<br>(inaccessible) | Domestic Water Line Pipe<br>Insulation | 1954 Addtn Inaccessible Areas                                | Assumed                                  | Т                | D                   | Yes     | 4                    |                                  | X |              |
| 2B                    | Heat System Pipe Insulation            | 1951 Orig Bldg Above Ceilings By<br>Stage & Custodial Office | Sampled<br>PLM                           | Т                | ND                  | Yes     | 7                    |                                  | X |              |
| 2H                    | Heat System Fittings                   | 1951 Orig Bldg Above Ceilings By<br>Stage & Custodial Office | Sampled<br>PLM                           | Т                | ND                  | Yes     | 7                    |                                  | X |              |
| 3AZ                   | Heat System Fittings                   | 1954 Addtn (except inaccessible areas)                       | Assumed                                  | Т                | ND                  | Yes     | 7                    |                                  | X |              |



### **Asbestos Six-Month Periodic Surveillance**

# -- Building Materials Installed at Time of Initial Inspection

Page 2 of 3

Wiley Elementary School 1602 S. Anderson Street Urbana, IL 61801 School ID#: 09-010-1160-2013 Urbana S.D. 116 Surveillance Date: 7/30/2020 Ideal Job Number: 23002

Mr. Randy Ashman, Director of Facility Services
Phone Number: 217-384-3636

| Area ID              | Area Description                               | Area Location  | Sampled &<br>Analysis Type<br>or Assumed | Material<br>Type | Damage<br>Condition | Friable | Response<br>Action # | Chan<br>Cond<br>Yes |   | See<br>Notes |
|----------------------|--|--|--|------------------|---------------------|---------|----------------------|---------------------|---|--------------|
| 3BZ                  | Heat System Pipe Cover                         | 1954 Addtn (except inaccessible areas)   | Assumed                                  | Т                | ND                  | Yes     | 7                    |                     | X |              |
| 3CZ                  | Domestic Water Line Fitting Insulation         | 1954 Addtn (except inaccessible areas)   | Assumed                                  | Т                | ND                  | Yes     | 7                    |                     | Х |              |
| 3DZ                  | Domestic Water Line Pipe<br>Insulation         | 1954 Addtn (except inaccessible areas)   | Assumed                                  | Т                | ND                  | Yes     | 7                    |                     | Х |              |
| 51SPEA               | Textured Plaster                               | 1951 Orig Bldg & 1954 Addtn Exterior<br>Overhangs, Eaves & Entries<br>(homogenous across bldg years) | Sampled<br>PLM                           | S                | ND                  | No      | N/A                  |                     | Х |              |
| No#                  | Rough-Finished Plaster                         | 1951 Orig Bldg Hall Areas by Boiler<br>Room  | Assumed                                  | S                | ND                  | No      | N/A                  |                     | X |              |
| MCA                  | 2x4 White Fissured Lay-In Ceiling Panels       | 1951 Orig Bldg Rooms 11, 11A & 22  | Sampled<br>PLM                           | M                | ND                  | Yes     | 5                    |                     | Х |              |
| 07MGF                | Vapor Barrier Materials Below<br>Wood Flooring | 1951 Orig Bldg Gym   | Assumed                                  | M                | ND                  | No      | N/A                  |                     | Х |              |
| 1AZ                  | Fire Door                                      | 1951 Orig Bldg Boiler Room & Office  | Assumed                                  | M                | ND                  | No      | N/A                  |                     | Х |              |
| 2A                   | Flex Duct Connector                            | 1951 Orig Bldg Above Ceilings by<br>Stage  | Assumed                                  | M                | ND                  | No      | N/A                  |                     | X |              |
| 2AZ                  | Transite Panels                                | 1951 Orig Bldg Custodial Room/Copy<br>Room Partition Wall (assumed to be<br>below drywall)           | Assumed                                  | М                | ND                  | No      | N/A                  |                     | X |              |
| 2C                   | Duct Lining                                    | 1951 Orig Bldg Above Ceilings by<br>Stage  | Assumed                                  | М                | D                   | No      | N/A                  |                     | X |              |
| 2C<br>(inaccessible) | Duct Lining                                    | 1951 Orig Bldg Inaccessible Areas  | Assumed                                  | М                | D                   | No      | N/A                  |                     | Х |              |
| 2G                   | Vinyl Wall Covering Mastic                     | 1951 Orig Bldg Various Classroom<br>Walls  | Assumed                                  | M                | ND                  | No      | N/A                  |                     | Х |              |
| 3FZ                  | Gypsum Board & Compound                        | 1954 Addtn Rooms 16 & 36, Janitor's<br>Office/Copy Room  | Assumed                                  | M                | ND                  | No      | N/A                  |                     | Х |              |
| 51CTAM               | 1x1 Uniform Peghole Ceiling Tile<br>Mastic     | 1951 Orig Bldg Corridors (except east/west hall adjacent to gym)                                     | Sampled<br>TEM                           | M                | ND                  | No      | N/A                  |                     | X |              |



#### **Asbestos Six-Month Periodic Surveillance**

#### -- Building Materials Installed at Time of Initial Inspection

Page 3 of 3

Wiley Elementary School 1602 S. Anderson Street Urbana, IL 61801 School ID#: 09-010-1160-2013 Urbana S.D. 116 Surveillance Date: 7/30/2020 Ideal Job Number: 23002

Mr. Randy Ashman, Director of Facility Services
Phone Number: 217-384-3636

| Area ID | Area Description                               | Area Location   | Sampled &<br>Analysis Type<br>or Assumed | Material<br>Type | Damage<br>Condition | Friable | Response<br>Action # | Chan<br>Cond<br>Yes | ge in<br>lition<br>No | See<br>Notes |
|---------|--|---|--|------------------|---------------------|---------|----------------------|---------------------|-----------------------|--------------|
| No#     | Ceramic Tile Grout                             | 1951 Orig Bldg Room 26 Men's<br>Restroom                      | Assumed                                  | М                | ND                  | No      | N/A                  |                     | X                     |              |
| No#     | Ceramic Tile Mastic                            | 1951 Orig Bldg Room 26 Men's<br>Restroom                      | Assumed                                  | М                | ND                  | No      | N/A                  |                     | Х                     |              |
| No#     | Interior Window Caulk                          | 1951 Orig Bldg & 1954 Addtn<br>Throughout                     | Assumed                                  | М                | ND                  | No      | N/A                  |                     | Х                     |              |
| No#     | Sink Undercoating Insulation                   | Various Areas   | Assumed                                  | М                | ND                  | No      | N/A                  |                     | Х                     |              |
| No#     | Slate Interior Window Sills                    | 1951 Orig Bldg & 1954 Addtn<br>Throughout (some painted over) | Assumed                                  | М                | ND                  | No      | N/A                  |                     | X                     |              |
| No#     | Wall Board Mastic (blackboard, bulletin board) | 1951 Orig Bldg & 1954 Addtn Various<br>Areas                  | Assumed                                  | М                | ND                  | No      | N/A                  |                     | Х                     |              |

Surveyor: Steve Rock Surveyor #: 100-05617

Notes: No apparent changes in condition.

#### ADDITIONAL IMPORTANT INFORMATION:

Known & assumed ACMs installed at the time of initial inspection and which remain in the building as of this date are noted. This report also includes any subsequently installed materials which are documented in the management plan as known or assumed ACMs. For any damage noted in accessible areas, monitor closely & remediate per the asbestos management plan. If material is assumed, sample it prior to remediation. Repair/replace loose tiles. Cover any exposed mastics. Clean up any minor or major fiber releases. "Accessible" is a material, space or area for which nothing needs to be removed to access it (i.e. no wall, ceiling, floor, outlet cover, etc. is required to be removed). Use care if accessing inaccessible areas. "Inaccessible" is a material, space or area for which something needs to be removed to access it. A material may or may not be present in inaccessible areas, & it may or may not be damaged. Recommendations/ remediation instructions are not a required part of a surveillance. They are not intended to be detailed & are provided as a courtesy. Previous recommendations may not be noted but may still apply. Report information is from most recent 3-year reinspection & any subsequent 6-month surveillances. Areas reported as removed on prior reports are not listed. Changes in condition are observed changes since the last report. For changes in condition, "no" means "none apparent", or for inaccessible areas due to condition of materials, limited accessibility and/or confined space concerns. Before any renovation/demolition takes place, a specific inspection for that purpose must be done. This report is deemed accepted by client unless client advises us in writing of a correction within 10 days of the date the report is sent.

ACM = Asbestos Containing Material
Damage Condition: ND=Not Damaged; D=Damaged; SD=Significantly Damaged
PLM = Polarized Light Microscopy
TEM = Transmission Electron Microscopy

Material Type: M=Miscellaneous; S=Surfacing; T=Thermal N/A = Not Applicable